Regional Measure 1 Toll Bridge Projects


Project Monitoring Program

APRIL 2001 PROGRESS REPORT



Metropolitan Transportation Commission Bay Area Toll Authority

Released May 2001



Bay Area Toll Authority/Metropolitan Transportation Commission

Commission Roster

Sharon J. Brown, MTC Chair Cities of Contra Costa County

Steve Kinsey, MTC Vice Chair Marin County and Cities

Tom Ammiano

City and County of San Francisco

Ralph J. Appezzato Cities of Alameda County

Keith Axtell

U.S. Department of Housing and

Urban Development

James T. Beall Jr.

Santa Clara County

Mark De Saulinier

Mark De Saulinier Contra Costa County

Bill Dodd

Napa County and Cities

Dorene M. Giacopini
U.S. Department of Transportation

Scott Haggerty Alameda County

Barbara Kaufman San Francisco Bay Conservation and Development Commission

Sue Lempert Cities of San Mateo County

John McLemore Cities of Santa Clara County

Michael Nevin San Mateo County

Jon Rubin

San Francisco Mayor's Appointee

James P. Spering Solano County and Cities

Pamela Torliatt

Association of Bay Area Governments

Sharon Wright Sonoma County and Cities

Harry Yahata State Business, Transportation and Housing Agency Management Staff

Executive Director Steve Heminger

Deputy Director, Operations

Ann Flemer

Deputy Director, Policy Therese McMillan

General Counsel Francis Chin

Manager of Finance Brian Mayhew Manager of Bridge

and Highway Operations Rod McMillan

For additional information, please contact:

Peter Lee, Program Manager, RM-1

(510) 817-3206 plee@mtc.ca.gov

Regional Measure 1 Toll Bridge Projects

Project Monitoring Program

April 2001 PROGRESS REPORT




Prepared for Metropolitan Transportation Commission

Bay Area Toll Authority

Joseph P. Bort MetroCenter 101 Eighth Street Oakland, California 94607 Tel: 510-464-7700 TDD/TTY: 510-4464-7769

Fax: 510-464-7848 E-mail: info@mtc.ca.gov Web: www.mtc.ca.gov





The following information is provided in accordance with California Government code Section 7550:


This document is one of a series of reports prepared for the Bay Area Toll Authority (BATA) / Metropolitan Transportation Commission (MTC) for the Regional Measure-1 Toll Bridge Program. The contract value for the monitoring efforts, technical analysis, and field site work which contribute to these reports, as well as the report preparation and production, is \$3,068,993.00.

TABLE OF CONTENTS

Regiona	al Measure 1 Toll Bridge Program	1
Executi	ve Summary – Status of Regional Measure 1 Projects, and Key Issues and Developments	
	Northern Bridge Group	2
	Southern Bridge Group	4
Cost Sta	atus Summary	6
Schedul	le Status Summary	7
Norther	n Bridge Group	
	New Benicia-Martinez Bridge	8
	Carquinez Bridge Replacement	10
	Richmond-San Rafael Bridge Rehabilitation	12
Souther	n Bridge Group	
	San Mateo-Hayward Bridge Widening	14
	1-880/SR 92 Interchange Improvement	16
	Dumbarton Bridge West Approach Projects	18
Append	lices	
	Appendix A: List of Project Budget Adjustments	A- 1
	Appendix B: List of Approved Contract Change Orders (CCOs)	B-1
	Appendix C: Project Cost Summary Details	C-1

00070

REGIONAL MEASURE 1 PROJECTS



REGIONAL MEASURE 1 TOLL BRIDGE PROGRAM

In November 1988, Bay Area voters approved Regional Measure 1 (RM 1) and authorized a standard auto toll of \$1 for all seven state-owned Bay Area toll bridges. The additional revenues generated by the toll increase were identified for use for certain highway and bridge improvements, public transit rail extensions, and other projects that reduce congestion on the bridges.

RM 1 identified nine specific bridge and highway improvement projects as eligible for funding from the toll increase. The projects identified by RM 1 and their status of development are depicted in the map on the facing page and can be itemized as follows:

Northern Bridge Group Projects:

- Widening of the existing Benicia-Martinez Bridge (completed; not included in this report)
- 2. Construction of a new bridge parallel to the existing Benicia-Martinez Bridge
- 3. Replacement of the existing western span of the Carquinez Bridge
- 4. Major rehabilitation of the existing Richmond-San Rafael Bridge
 - ► Trestle and fender rehabilitation
 - ► Deck replacement
- Construction of an eastern approach (Richmond Parkway) between the Richmond-San Rafael Bridge and Interstate 80 near Pinole (non-Caltrans project; included in cost and schedule status summaries and Appendix C for reference)

Southern Bridge Group Projects:

- 1. Construction of the West Grand Avenue connector to the San Francisco-Oakland Bay Bridge (completed, not included in this report)
- 2. Widening of the existing San Mateo-Hayward Bridge and approach to six lanes
- 3. Improvement of the Interstate 880/State Route 92 interchange
- 4. Improvements to the western approaches to the Dumbarton Bridge
 - ► US 101/University Avenue interchange reconstruction (non-Caltrans project; completed, included in cost and schedule status summaries and Appendix C for reference)
 - ► State Route 84 (Bayfront Expressway) widening.

MTC, BATA, AND THE CALIFORNIA STATE DEPARTMENT OF TRANSPORTATION (CALTRANS)

As the regional transportation planning agency for the San Francisco Bay Area, MTC is responsible for transportation planning, coordinating, and fund programming in the nine counties surrounding the Bay.

With SB 226, MTC, as the Bay Area Toll Authority (BATA), has also assumed certain duties previously held by the California Transportation Commission, including responsibilities for the programming, administration, and allocation of all toll revenues (excluding the seismic surcharge) from the state-owned toll bridges in the Bay Area.

Caltrans continues to be responsible for the ongoing operation of the state-owned bridges, including the collection of tolls, as well as the maintenance, rehabilitation, and capital improvement of the bridges.

PROJECT MONITORING PROGRAM

This report focuses on monitoring project cost and schedule performance, as measured against approved budget and schedule milestones. The report provides comprehensive project status information on the Regional Measure 1 Toll Bridge Improvement Projects at three levels of detail:

- Color-coded executive summary of Regional Measure 1 projects status (program level)
- ► Detailed status of individual bridge projects (project level)
- Supplemental project and contract information, including budget adjustments, approved construction change orders, and project and contract level cost data, in the appendices

EXECUTIVE SUMMARY - STATUS OF REGIONAL MEASURE 1 PROJECTS

NORTHERN B	BRIDGE GROUP	COST	SCHEDULE
New Benicia-M	Fartinez Bridge		
New Defficia-Ivi	artifiez bridge		
Carquinez Brid	ge Replacement		
Richmond-San	Rafael Bridge Rehabilitation		
Legend:	Green = no variance to baseline		
	Yellow = variance to baseline (trend), defined as f For Cost: Project (BATA) contingency use may be For Schedule: Construction contract completion d	e required	3 months
•	Red = variance to baseline, defined as follows: For Cost: Project budget change may be required For Schedule: "New facility open to traffic" date related issues		onths by non-weather-

EXECUTIVE SUMMARY - STATUS OF KEY ISSUES AND DEVELOPMENTS

- ► Caltrans advertised the main span contract in February. Caltrans plans to open bids for the contract in July 2001. The bid opening has been delayed 2 months from its original schedule because Catrans has amended the bid documents to provide more bidding time for the contractors and to allow more time to finalize permits. BATA staff will recommend a fund allocation for the main span portion of the project to the BATA Oversight Committee in June, preceding the contract award. Other construction contracts will follow soon thereafter, including contracts for the I-680/I-780 and I-680/Marina Vista interchanges and the new toll plaza.
- ▶ Bechtel has completed its check estimate of the four major contracts of the New Benicia-Martinez Bridge project. Based on their initial check estimate, the current budget for the project may be underestimated by as much as \$80 million. Bechtel estimators have identified and verified significant cost pressures from increases in unit prices, quantities, and escalation. Due to these potential cost increases, a "red" cost status code is indicated in the PMP report. The final cost report for the bridge project will be presented to the BATA Oversight Committee in June along with the allocation request for the main span contract. Based on the final cost report, BATA staff will likely recommend an amendment to the project budget for BATA Oversight Committee consideration in September, after bids are opened for the main span contract.
- ► Construction on the new bridge is proceeding with multiple construction activities at the north and south anchorages, the north approach retaining walls, the north and south towers, and the south pier. Concrete placements for the north anchorage have begun. Rock socket installation at the south tower is proceeding.
- ▶ Due to the construction problems at the south tower foundation, Caltrans is forecasting the open to traffic date for the new bridge to be September 2003. This is a five-month delay to the schedule, which is reflected in the 'red' schedule status in the PMP report.
- ► At the south approach and Crockett interchange, demolition of the existing eastbound I-80 exit ramp into Crockett is complete. Construction is proceeding to reconstruct the Cummings Skyway Interchange and on pile load tests.

► Caltrans and the contractor are meeting on a weekly basis. The contractor is presently preparing contractually required submittals and has mobilized his field office. Caltrans has reviewed and returned the contractor's third revision of his baseline construction schedule.

EXECUTIVE SUMMARY - STATUS OF REGIONAL MEASURE 1 PROJECTS

SOUTHERN B	RIDGE GROUP	COST	SCHEDULE
San Mateo-Hay	ward Bridge Widening		
I-880/SR-92 Inte	erchange Improvement		
Dumbarton Brid (Bayfront Expes	dge West Approach Projects ssway)		
Legend:	Green = no variance to baseline Yellow = variance to baseline (trend), defined as f For Cost: Project (BATA) contingency use may be For Schedule: Construction contract completion d Red = variance to baseline, defined as followed: For Cost: Project budget change may be required For Schedule: "New facility open to traffic" date of related issues	e required ates delayed by greater than 3	

EXECUTIVE SUMMARY - STATUS OF KEY ISSUES AND DEVELOPMENTS

Trestle Widening

Construction on the bridge widening is ongoing with concurrent pile driving, bent cap installation, and bridge deck pours. Currently, 6000 feet of bridge (out of 23,530 feet total) has been placed. The bridge deck is proceeding at approximately 270 feet a week. Caltrans is reviewing a significant change order due to issues surrounding design modifications made to the girders on the contract. Caltrans and the project contractor are currently negotiating the final cost of the change order. Based upon current discussions the identified change order can be covered by existing project contingencies.

► Road Widening

The construction of the overcrossing widening at Industrial Boulevard is nearing completion. Paving work has been completed along the south side of Route 92 from the toll plaza to Clawiter Road. Work is proceeding to reconstruct the north side of the toll plaza, including installation of a canopy extension and reconstruction of toll booths, to accommodate the future toll plaza expansion.

- ► Caltrans is preparing to release the Draft Supplemental Environmental Impact Statement/Report for the project. The report is scheduled for release at the end of July 2001.
- ► Caltrans is performing preliminary engineering to help maintain the project schedule.

► Caltrans is currently working with the U.S. Army Corps of Engineers (USCOE) to resolve wetland impacts by the project. The USCOE has determined that an individual permit is required. Caltrans has responded to the USCOE comments on Caltrans' permit application. Caltrans is anticipating a USCOE permit in May 2001. Caltrans is also working to secure a Regional Water Quality Control Board permit. Advertisement of the project is anticipated in July 2001.

COST STATUS SUMMARY (MILLION DOLLARS)

PROJECT	Baseline Budget (June 2000)	Current Budget	Current Forecast	Expended To Date (7/98 - 03/01)
Northern Bridge Group				
New Benicia-Martinez Bridge	586.0	586.0	586.0	47.9
Carquinez Bridge Replacement	433.2	479.8	479.8	140.6
Richmond-San Rafael Bridge Rehabilitation				
West Trestle and Fender Rehabilitation	45.4	35.4	35.4	1.0
► Deck Replacement	53.4	53.4	53.4	0.0
Richmond Parkway (Non-Caltrans) ¹	5.9	5.9	5.9	2.2
SUB TOTAL - NBG	1,123.9	1,160.4	1,160.4	191.7

Southern Bridge Group				
San Mateo-Hayward Bridge Widening				
▶ Widening	203.6	203.6	203.6	73.7
West Approach Replacement Planting	0.3	0.3	0.3	0.0
I-880/SR-92 Interchange Improvement	124.2	134.2	134.2	3.2
Dumbarton Bridge West Approach Projects				
► US-101/University Avenue Interchange Reconstruction (Non-Caltrans)	3.8	3.8	3.8	3.7
Bayfront Expressway (SR-84)Widening	33.8	33.8	33.8	3.1
SUB TOTAL - SBG	365.6	375.6	375.6	83.7
GRAND TOTAL	1,489.5	1,536.1	1,536.1	275.4

 $^{^{\}rm 1}\,$ For Richmond Parkway, values shown represent portion funded by BATA.

SCHEDULE STATUS SUMMARY

PROJECT	New Facility Open to Traffic Baseline (June 2000)	New Facility Open to Traffic Current	New Facility Open to Traffic Forecast
Northern Bridge Group			
New Benicia-Martinez Bridge	Jan 04	Jan 04	Jun 04
Carquinez Bridge Replacement	Apr 03	Apr 03	Sep 03
Richmond-San Rafael Bridge Rehabilitation			
 West Trestle and Fender Rehabilitation¹ 	Dec 04	Dec 04	Sep 04
▶ Deck Replacement¹	Sep 06	Sep 06	Sep 06
Richmond Parkway (Non-Caltrans)	Feb 01	Feb 01	Apr 01
Southern Bridge Group San Mateo-Hayward Bridge Widening			
▶ Widening	Dec 02	Dec 02	Dec 02
 West Approach Replacement Planting¹ 	May 08	May 08	May 08
I-880/SR-92 Interchange Improvement	Dec 06	Dec 06	Dec 06
Dumbarton Bridge West Approach Projects			
 US-101/University Avenue Interchange Reconstruction (Non-Caltrans) ¹ 	Apr 00	Apr 00	Apr 00
► Bayfront Expressway (SR-84) Widening¹	Mar 03	Mar 03	Mar 03

¹ For the Richmond-San Rafael Bridge Rehab, San Mateo-Hayward Bridge West Approach Planting and Dumbarton Bridge West Approach projects, the dates shown reflect construction completion; the existing facility remains open to traffic during all phases of construction.

NEW BENICIA-MARTINEZ BRIDGE

The existing Benicia-Martinez Bridge provides Interstate 680 access across the Carquinez Strait between Contra Costa and Solano counties. This project will construct a new parallel Benicia-Martinez Bridge east of the existing span that will include the following features:

- Five northbound lanes on the new bridge (four mixed-flow lanes and one slow-vehicle lane) that will allow conversion of the existing bridge to southbound traffic only;
- Addition of a new bicycle/pedestrian lane on the existing bridge;
- Construction of a new toll plaza south of the new bridge in Contra Costa County with 17 toll booths, including two high-occupancy-vehicle (HOV) bypass lanes;
- Reconstruction of the Interstate 680/Marina Vista Road and Interstate 680/Interstate 780 interchanges.



Project Construction Photos



South Approach Grading



Future new bridge; looking west

Current Activities:

- The new bridge contract was advertised on February 13, 2001. Bids are forecast to be opened in July, 2001. Other contracts are near design completion and are undergoing final review for advertisement later this year.
- On the south approach grading contract, the retaining wall and the off haul of surcharge material are complete. Drainage system work continues and the placement of structural rock for the road base is forecast for May.

NEW BENICIA-MARTINEZ BRIDGE

COST STATUS (\$ Million)	Baseline Budget (June 2000)	Current Budget	Current Forecast	Variance	Expended To Date (7/98-03/01)	Notes
Allocated Capital Outlay	() and 2000)	Duuget	Torcust	Variance	(1/30 00/01)	Notes
	()	7.5	7.5	0.0	4.0	А
South Approach	6.0			0.0	4.0	
Other Budgeted Capital	0.0	1.7	1.7	0.0	0.0	
Unallocated Capital Outlay						
New Bridge	247.3	237.2	237.2	0.0	0.0	
Toll Plaza and Administration Building	22.8	22.8	22.8	0.0	0.0	
I-680/Marina Vista Interchange	43.2	43.2	43.2	0.0	0.0	
I-680/I-780 Interchange	80.8	61.4	61.4	0.0	0.0	
Other Budgeted Capital	28.1	28.1	28.1	0.0	0.0	
Capital Outlay Support	78.2	76.8	76.8	0.0	34.3	
Capital ROW	21.1	21.1	21.1	0.0	9.6	
Other Non-BATA Funding	0.0	31.0	31.0	0.0		
Project (BATA) Contingency	58.4	55.2	55.2	0.0		
Project Total (a) (a) Totals may be rounded	586.0	586.0	586.0	0.0	47.9	

SCHEDULE STATUS	Baseline (June 2000)	Current	Forecast	Variance	Notes
Construction Contract Completion	Torcease	Variance	Notes		
New Bridge	Jan 04	Jan 04	Sep 04	+9 months	В
Toll Plaza and Administration Building	Feb 03	Feb 03	Feb 03	0	
I-680/Marina Vista Interchange	Dec 03	Dec 03	Mar 04	+3 months	В
I-680/I-780 Interchange	Dec 03	Dec 03	Jul 04	+7 months	В
South Approach	Mar 01	Mar 01	Jan 02	+10 months	С
Modify Existing Bridge	Jul 05	Jul 05	Jul 05	0	
<u>Project</u>					
New Facility Open to Traffic	Jan 04	Jan 04	Jun 04	+6 months	
NOTES			ACTION		
A: Capital cost estimates are under review adequacy of the capital outlay budgets. Premillion increase.		to complete the rev artinez Bridge cost			
B: Ongoing negotiations with regulatory as the railroad over right-of-way access have construction duration for the new bridge is months, with an anticipated construction streceived that require more than 38 months to considered non-responsive. The open to tradelayed 6 months from the original schedul with A+B bidding, some schedule recovery	parties to new bridg	s continuing to wor resolve outstandin ge contract was adv 13, 2001; bid openin 001.	g issues. The vertised on		
C: There was a delay and associated claim relocations. This delay is not affecting the r			Caltrans i	s evaluating the cla	im.


CARQUINEZ BRIDGE REPLACEMENT

The existing Carquinez Bridge carries Interstate 80 traffic between the cities of Vallejo and Crockett on two separate bridges: the 1927 bridge for westbound traffic and the 1958 bridge for eastbound traffic. While the 1958 bridge is being strengthened under Caltrans' seismic retrofit program, the 1927 bridge has been identified as being seismically deficient and will be replaced under the RM 1 program. The Carquinez Bridge replacement project will construct a new suspension bridge west of the existing bridges. The existing 1927 bridge will be demolished after the completion of this project. The project will incorporate the following features:

- Four westbound lanes on the new bridge (three mixedflow lanes and one HOV lane)
- Addition of a new bicycle/pedestrian lane on the new bridge.

Vallejo Existing 1958 Span (to be retrofitted) Strait Existing 1927 Span (to be replaced) San Pablo Nie. Crockett Solution 1927 Span (to be replaced) Amtrak/Capitols Crockett

Project Construction Photos



Future new bridge; looking northeast



Concrete pour-first lift-connector beam, north anchorage

Current Activities:

- At the main span and north approach, construction is continuing on several areas of the project. The north anchorage concrete placements have begun. Pile concrete placement has begun at the north tower. Lower tier excavation and pile concrete has been completed at the south anchorage. Construction of the south pier is continuing with installation of the falsework and reinforcing steel for the cross strut. Pile installation is continuing at Bent 7.
- At the south approach, demolition of the existing eastbound off-ramp from I-80 to Crockett has been completed.
 Clearing and grubbing is complete at the on- and off-ramps from westbound I-80 to Cummings Skyway; removal of the embankments will commence. Clearing of shrubbery at various site locations is continuing in preparation for construction of the new facilities.
- On the maintenance facility contract, placement of footings for the main building is nearing completion. Block wall
 construction and installation of underground utilities is forecast for May. Clearing and grubbing for the compressor
 building is underway.

CARQUINEZ BRIDGE REPLACEMENT

COST STATUS (\$ Million)	Baseline Budget (June 2000)	Current Budget	Current Forecast	Variance	Expended To Date (7/98-03/01)	Notes
Allocated Capital Outlay						
Replacement Bridge and North Approach	213.7	244.2	244.2	0.0	88.3	Α
South Approach and Interchange	116.0	73.9	73.9	0.0	1.2	
Maintenance Facility (Phases I & II)	7.0	8.1	8.1	0.0	1.3	
Other Budgeted Capital	8.6	9.2	9.2	0.0	4.1	
Unallocated Capital Outlay						
1927 Bridge Demolition	16.0	16.0	16.0	0.0	0.0	
Other Budgeted Capital	2.0	3.5	3.5	0.0	0.0	
Capital Outlay Support	43.7	96.8	96.8	0.0	37.7	
Capital ROW	9.6	11.1	11.1	0.0	8.1	
Project (BATA) Contingency	16.5	17.1	17.1	0.0		
Project Total (a)	433.2	479.8	479.8	0.0	140.6	В

(a) Totals may be rounded

SCHEDULE STATUS	Baseline (June 2000)	Current	Forecast	Variance	Notes
Construction Contract Completion	,				
Replacement Bridge & North Approach	Dec 03	Dec 03	Mar 04	+3 months	A
South Approach and Interchange	Oct 04	Oct 04	May 03	-17 months	
Maintenance Facility	Mar 02	Mar 02	Jun 02	+3 months	
Mitigation Site	Apr 05	Apr 05	Apr 05		
1927 Bridge Demolition	Mar 06	Mar 06	Mar 06	+2 months	
<u>Project</u>					
New Facility Open to Traffic	Jan 03	Apr 03	Sept 03	+5 months	A
NOTES			ACTION		

A: The Replacement Bridge contractor encountered obstructions and poor rock conditions during pile installation activities at the south tower. Specialized equipment has been procured and rock socket installation is underway. The delivery time for the specialized drilling equipment and longer construction times will delay foundation completion and impact project costs, contract completion and bridge opening.

Foundation work is underway on the south tower. Caltrans and the contractor are continuing to monitor progress and are investigating potential options to minimize the impacts. The bridge opening date has been revised to September 2003.


B: In March 2001, BATA amended the Carquinez Bridge project budget to increase the total budget by \$46.5 million to a total of \$479.8 million.

RICHMOND-SAN RAFAEL BRIDGE REHABILITATION

Completed in 1956, the Richmond-San Rafael Bridge provides access – via Interstate 580 – across San Francisco Bay between Marin and Contra Costa counties. Major rehabilitation of the bridge was specified in RM 1 to be eligible for toll funding.


Currently, there are two major rehabilitation projects planned for the bridge:

► The first project is to rehabilitate the western trestle (low-rise) section of the bridge near San Rafael and the ship collision protection fender system at various bridge piers. This rehabilitation work is being combined with a seismic retrofit project already scheduled for the bridge



► The second project is to replace the existing concrete deck on the bridge. The cast-in-place concrete riding surface (deck) has been worn down over time due to traffic and exposure to the marine environment. This project will follow the completion of the trestle and fender rehabilitation project to avoid possible construction conflicts.

Project Construction Photos



Existing bridge; looking east

Current Activities:

Caltrans and the contractor are meeting on a weekly basis. The contractor is presently preparing contractually required submittals and has mobilized his field office. The contractor submitted a third revision of his baseline schedule containing 5000 activities, which Caltrans has reviewed and returned with comments. Revision 4 of the contractor's baseline schedule is due in early May.

RICHMOND-SAN RAFAEL BRIDGE REHABILITATION

COST STATUS	Baseline Budget	Current	Current		Expended To Date	
(\$ Million)	(June 2000)	Budget	Forecast	Variance	(7/98-03/01)	Notes
West Trestle and Fender Rehabilitation						
Allocated Capital Outlay						
West Trestle and Fender Rehabilitation	33.9	0.0	0.0	0.0	0.0	
Capital Outlay Support	5.4	0.7	0.7	0.0	1.0	
Capital ROW	0.0	0.0	0.0	0.0	0.0	
Other Non-BATA Funding	0.0	34.6	34.6	0.0		
Project (BATA) Contingency	6.1	0.0	0.0	0.0		
Subtotal	45.4	35.4	35.4	0.0	1.0	
Deck Replacement		•••••				
Unallocated Capital Outlay						
Deck Replacement	33.0	33.0	33.0	0.0	0.0	
Capital Outlay Support	9.0	5.0	5.0	0.0	0.0	
Capital ROW	0.0	0.0	0.0	0.0	0.0	
Other Non-BATA Funding	0.0	4.0	4.0	0.0		
Project (BATA) Contingency	11.4	11.4	11.4	0.0		
Subtotal	53.4	53.4	53.4	0.0	0.0	
Project Total (a)	98.8	88.8	88.8	0.0	1.0	

(a) Totals may be rounded

SCHEDULE STATUS	Baseline (June 2000)	Current	Forecast	Variance	Notes
Construction Contract Completion					
West Trestle and Fender Rehabilitation	Dec 04	Dec 04	Sep 04	-3 months	A
Deck Replacement	Sep 06	Sep 06	Sep 06	0	
<u>Project</u>					
New Facility Open to Traffic					В
NOTES			ACTION		

None.

B: The existing facility remains open to traffic during all phases of construction.

A: The completion date for the trestle and fender contract has been revised to September 2004 based on the schedule submitted by the contractor.

SAN MATEO-HAYWARD BRIDGE WIDENING

In 1996, the western approach to the San Mateo-Hayward Bridge from U.S. Route 101 was widened from four to six lanes to match the configuration of the high-rise section of the bridge. The current project will complete the widening work in this corridor along the low-trestle section of the bridge and its eastern approach to Interstate 880. The project includes the following features:

- Widening of the low-rise trestle and eastern approach from I-880 from four to six lanes with shoulders
- ► Extension of the existing west-bound HOV lane one mile west along the eastern approach from Interstate 880
- San Mateo/Hayward Bridge Widening (three westbound lanes added to trestle portion)

 Hayward Bridge Widening (three westbound lanes added to trestle portion)

 Hayward Bridge Hayward Bridge Eastern Approach Widening (to accommodate additional bridge lanes)
- Construction of a new pedestrian/bicycle overcrossing of State Route 92
- Expansion of the existing toll plaza
- Improvements to the Hayward Shoreline Interpretive Center
- Also, as an associated project, improvements will be made to the Bay Trail between the San Mateo-Hayward and Dumbarton Bridges in the East Bay.

Project Construction Photos



Completing a Deck Pour



Placement of Temporary Trestle

Current Activities:


- Construction on the bridge widening is ongoing with concurrent pile driving, bent cap installation, and bridge deck
 pours. Currently 6,000 feet of bridge deck (of 23,530 feet total) has been placed. The current schedule has at least one
 frame (270 feet) poured per week.
- On the road widening, structure work on the overcrossings medians is nearing completion, and barrier installation is underway. Paving work has been completed on widening of the south side between the toll plaza and Clawiter Rd. Embankment slopes on the south side from Clawiter Rd. to the toll plaza is in progress. Work on the north side of the toll plaza is proceeding with installation of a canopy extension and reconstruction of toll booths underway.
- The Mini Toll Plaza Contract was advertised for bid on January 2, 2001. The bid opening has been postponed until May
 to incorporate electronic toll collection into the design.

COST STATUS (\$ Million)	Baseline Budget (June 2000)	Current Budget	Current Forecast	Variance	Expended To Date (7/98-03/01)	Notes
Widening						
Allocated Capital Outlay						
Widen Trestle	124.8	124.7	124.7	0.0	42.1	A
Widen Roadway	29.2	26.0	26.0	0.0	18.1	
Construct Mini Toll Plaza	4.4	3.3	3.3	0.0	0.0	
Unallocated Capital Outlay						
Other Budgeted Capital	8.9	12.8	12.8	0.0	0.0	
Capital Outlay Support	15.5	15.5	15.6	+0.1	13.3	В
Capital ROW	1.5	1.5	1.5	0.0	0.2	
Project (BATA) Contingency	19.3	19.8	19.7	-0.1		
Subtotal	203.6	203.6	203.6	0.0	73.7	
West Approach Planting						
Unallocated Capital Outlay						
West Approach Planting	0.2	0.2	0.2	0.0	0.0	
Capital Outlay Support	0.1	0.1	0.1	0.0	0.0	
Capital ROW	0.0	0.0	0.0	0.0	0.0	
Project (BATA) Contingency	0.1	0.1	0.1	0.0		
Subtotal	0.3	0.3	0.3	0.0	0.0	
Project Total (a) (a) Totals may be rounded	203.9	203.9	203.9	0.0	73.7	
SCHEDULE STATUS	Baseline (June 2000)	Curren	t For	ecast	Variance	Notes


SCHEDULE STATUS	Baseline (June 2000)	Current	Forecast	Variance	Notes
Construction Contract Completion					
Widening					
Widen Trestle	Dec 02	Dec 02	Jan 03	+1 month	A
Construct Mini Toll Plaza	Nov 02	Nov 02	Nov 02	0	
Widen Eastern Approach	Nov 02	Nov 02	Jun 01	-16 months	
Landscape and Environmental Mitigation	Nov 06	Nov 06	Nov 06	0	
Clawiter Rd./RT 92 Int. Improvement	Sep 03	Sep 03	Sep 03	0	
West Approach Replacement Planting					
West Approach Replacement Planting	May 08	May 08	May 08	0	
Project					
New Facility Open to Traffic	Dec 02	Dec 02	Dec 02	0	
NOTES			ACTION		
A: The contractor has submitted a cost and to the girders.	l on the design	Caltrans is change ord			
B: The current capital outlay support cost b	udget may be ui	nderestimated.	estimate is	outlay support under review by echtel, and BATA.	

I-880/SR 92 INTERCHANGE IMPROVEMENT


As part of an effort to improve traffic flow and to relieve congestion on the San Mateo-Hayward Bridge and its approaches, RM 1 identified the need to improve and reconstruct the Interstate 880/State Route 92 interchange. While still in the environmental clearance phase, the project proposes to modify the existing cloverleaf interchange to increase capacity and improve safety and traffic operations. Various alternatives are under consideration and are being assessed as part of the environmental process.



Project Construction Photos



Existing interchange; looking west



Alternative H interchange; looking west

Current Activities:

- There are no current construction activities.
- The Operational Analysis Report, prepared by a traffic consultant hired by Alameda County Transportation Authority (ACTA), was received in mid-April and is under in-house review. FHWA review is scheduled for mid-May. The Draft Supplemental Environmental Impact Statement Report is scheduled for release at the end of July 2001.
- The project completion date has remained unchanged due to the undertaking of advanced design by Caltrans.

I-880/SR 92 INTERCHANGE IMPROVEMENT

COST STATUS (\$ Million)	Baseline Budget (June 2000)	Current Budget	Current Forecast	Variance	Expended To Date (7/98-03/01)	Notes
Unallocated Capital Outlay						
I-880/SR-92 Interchange Improvement	70.3	70.3	70.3	0.0	0.0	
Capital Outlay Support	20.8	20.8	20.8	0.0	3.2	
Capital ROW	8.0	8.0	8.0	0.0	0.0	
Other Non-BATA Funding	0.0	10.0	10.0	0.0	0.0	
Project (BATA) Contingency	25.1	25.1	25.1	0.0	0.0	
Project Total (a)	124.2	134.2	134.2	0.0	3.2	

(a) Totals may be rounded

SCHEDULE STATUS	Baseline (June 2000)	Current	Forecast	Variance	Notes
Construction Contract Completion					
I-880/SR-92 Interchange Improvement	Dec 06	Dec 06	Dec 06	0	
<u>Project</u>					
New Facility Open to Traffic	Dec 06	Dec 06	Dec 06	0	
NOTES			ACTION		
None for this report.					

DUMBARTON BRIDGE WEST APPROACH PROJECTS

RM 1 identified the need for improvements to the western approaches to the Dumbarton Bridge. Through coordination with the City/County Association of Governments of San Mateo County, two projects were identified for toll bridge funding:

- ► The first project, sponsored by the City of East Palo Alto, modifies the U.S. Route 101/University Avenue interchange. This project is designed to help alleviate traffic congestion and improve overall traffic flow to University Avenue and the Dumbarton Bridge.
- The second project, sponsored by Caltrans, widens the Bayfront Expressway (State Route 84) from the Dumbarton Bridge to the U.S. 101/Marsh Road interchange. The existing six-lane expressway section from the bridge to University Avenue will be reconstructed with upgraded shoulders and lane widths. The existing expressway section from University Avenue to Marsh Road will be widened from four to six lanes.



Project Construction Photos



Bayfront Expressway (SR-84) - Existing conditions (looking west)

Current Activities:

- Caltrans is currently working with the US Army Corps of Engineers (USCOE) to resolve wetland impacts by the
 project. The USCOE has determined that an individual permit is required. Caltrans has prepared a response to the
 USCOE comments on the permit application.
- Caltrans is working to secure a regional water quality control board permit.
- Plans, specifications, and estimate (P.S. & E.) are forecast to be submitted to Caltrans headquarters by June 2001.
- Advertisement for the project is anticipated in August 2001.

DUMBARTON BRIDGE WEST APPROACH PROJECTS

COST STATUS (\$ Million)	Baseline Budget (June 2000)	Current Budget	Current Forecast	Variance	Expended To Date (7/98-03/01)	Notes
US101/University Avenue Interchange Reconstruction						
Allocated Capital Outlay						
US 101/University Ave. Interchange Reconstruction (<i>Non-Caltrans</i>)	3.8	3.8	3.8	0.0	3.7	
Capital Outlay Support	0.0	0.0	0.0	0.0	0.0	
Capital ROW	0.0	0.0	0.0	0.0	0.0	
Project (BATA) Contingency	0.0	0.0	0.0	0.0		
Subtotal	3.8	3.8	3.8	0.0	3.7	
Bayfront Expressway (SR84) Widening Unallocated Capital Outlay						
Bayfront Expressway (SR84) Widening	24.8	24.8	24.8	0.0	0.0	
Capital Outlay Support	4.4	4.4	4.4	0.0	3.1	
Capital ROW	1.3	1.3	1.3	0.0	0.0	
Project (BATA) Contingency	3.3	3.3	3.3	0.0		
Subtotal	33.8	33.8	33.8	0.0	3.1	
Project Total (a)	37.6	37.6	37.6	0.0	6.8	

(a) Totals may be rounded

SCHEDULE STATUS	Baseline (June 2000)	Current	Forecast	Variance	Notes
Construction Contract Completion					
US 101/University Ave. Interchange Reconstruction (Non-Caltrans)	Apr 00	Apr 00	Apr 00	0	A
Bayfront Expressway (SR84) Widening	Mar 03	Mar 03	Mar 03	0	
<u>Project</u>					
New Facility Open to Traffic	Mar 03	Mar 03	Mar 03	0	
NOTES			ACTION		
A: Project is complete.			None.		



APPENDICES

Appendix A: List of Project Budget Adjustments
Appendix B: List of Approved Contract
Change Orders
Appendix C: Project Cost Summary Details

APPENDIX A - LIST OF PROJECT BUDGET ADJUSTMENTS

DEFINITIONS:

Baseline Budget (June 2000): Baseline budgets as established by BATA in June 2000 for each project

within the overall program

Current Budget: Budget currently serving as the baseline for monitoring purposes. The

current budget is equal to the established June 2000 budget, plus or

minus any adjustment as listed below.

Project Baseline Adjustments

Date	Description of Adjustment
10/2000	Current budgets for allocated capital outlay have been adjusted by BATA to reflect current Caltrans construction contract allotments.
11/2000	Current budgets for the Benicia-Martinez and Richmond-San Rafael Bridge projects have been revised to reflect new funding from Non-BATA sources per agreements with Caltran and a Prop. 192 refund from Caltrans related to the Carquinez Bridge project.
01/2001	Current budget for the Benicia-Martinez bridge was revised to reflect allocations by BATA
03/2001	Current budget for the Carquinez Bridge was revised by BATA.

00070/Mar

APPENDIX B - LIST OF APPROVED CONTRACT CHANGE ORDERS (CCO) FOR THE MONTH OF APRIL 2001

				Imp	pacts
Bridge/ Contract	CCO Number ¹	CCO Description	Funding Source ²	Cost (\$1000's)	Schedule
New Benicia Bridge 04-006034		No approved change orders for April 2001			
Totals for April 2001 ³				\$0	

 $^{^{1}}$ CCO numbers are assigned as the CCOs are opened. Only approved CCOs are listed in Appendix B. Missing CCO numbers are cancelled or pending approval.

S = Supplemental work

C = Construction contingency

00070/Mar

² Funding Source(s)

 $^{^{3}}$ Approved CCO cost total is within the approved current contract budget.

APPENDIX B - LIST OF APPROVED CONTRACT CHANGE ORDERS (CCO) FOR THE MONTH OF APRIL 2001

	660		E I	Imp	oacts
Bridge/Contract	CCO Number ¹	CCO Description	CO Description Funding Source ²		Schedule
Carquinez Bridge Replacement 04-013014		No approved contract change orders for April 2001			
S. Approach & Interchange 04-013054					
Maintenance Facility 04-013084					
Totals for April 2001 ³				\$0	

¹ CCO numbers are assigned as the CCOs are opened. Only approved CCOs are listed in Appendix B. Missing CCO numbers are cancelled or pending approval.

S = Supplemental work

C = Construction contingency

00070/Mar B-2

² Funding Source(s)

³ Approved CCO cost total is within the approved current contract budget.

APPENDIX B - LIST OF APPROVED CONTRACT CHANGE ORDERS (CCO) FOR THE MONTH OF APRIL 2001

	660		r. I	Imp	pacts
Bridge/Contract	CCO Number ¹	CCO Description	Funding Source ²	Cost (\$1000's)	Schedule
San Mateo - Hayward Bridge Widen Trestle 04-045014		No approved contract change orders for April 2001			
Totals for April 2001 ³				\$0	

¹ CCO numbers are assigned as the CCOs are opened. Only approved CCOs are listed in Appendix B. Missing CCO numbers are cancelled or pending approval.

00070/Mar

² Funding Source(s)

S = Supplemental work

C = Construction contingency

³ Approved CCO cost total is within the approved current contract budget.

APPENDIX B - LIST OF APPROVED CONTRACT CHANGE ORDERS (CCO) FOR THE MONTH OF APRIL 2001

	cco		Even dies e	Imp	Impacts	
Bridge/Contract	Number ¹	CCO Description	Funding Source ²	Cost (\$1000's)	Schedule	
San Mateo - Hayward Bridge Widen Roadway 04-045034		No approved contract change orders for April 2001				
Totals for April 2001 ³				\$0		

¹ CCO numbers are assigned as the CCOs are opened. Only approved CCOs are listed in Appendix B. Missing CCO numbers are cancelled or pending approval.

S = Supplemental work

00070/Mar

² Funding Source(s)

C = Construction contingency

³ Approved CCO cost total is within the approved current contract budget.

APPENDIX C - PROJECT COST SUMMARY DETAILS

The following sheets provide detailed cost information for each of the bridge projects. Capital Outlay Support (Engineering), Capital Right-of-Way and Capital Outlay are shown for each of the projects. The Project (BATA) Contingency, as well as the bridge projects totals, is shown at the end of each bridge summary.

Definitions:

- 1. Capital Outlay Support includes both Caltrans and Architectural/Engineering (A/E) consultant support.
- 2. Capital Right of Way includes acquisition, loss of goodwill, demolition, utilities relocations, relocation assistance, title costs, and sale of excess lands.
- 3. Capital Outlay includes construction bid terms, external third party agreements, state-furnished materials, supplemental construction work, and construction contingencies.

Project Cost Summaries (\$ Millions)

	EA Number	Baseline Budget Jun- 00	Current Budget	Current Forecast	Net Change	Expended ¹ To Date (7/98-03/01)	Note
Northern Bridge Group						, , ,	
Project 2003 - New Benicia-Martinez B	ridge						
South Approach							
Capital Outlay Support	00609x	3.5	3.5	3.5	0.0	2.8	
Capital Right of Way	006099	7.0	7.0	7.0	0.0	7.7	
Capital Outlay	006094	6.0	7.5	7.5	0.0	4.0	
Total South Approach		16.5	18.0	18.0	0.0	14.4	
New Bridge							
Capital Outlay Support	00603x	31.9	31.9	31.9	0.0	10.5	
Capital Right of Way	006039	5.1	5.1	5.1	0.0	0.7	
Capital Outlay	006034	247.3	237.2	237.2	0.0	0.0	
Other Non-BATA Funding		0.0	10.1	10.1	0.0		
Total New Bridge		284.2	284.2	284.2	0.0	11.2	
Toll Plaza & Administration Building							
Capital Outlay Support	00604x	6.2	6.2	6.2	0.0	3.8	
Capital Right of Way	006049	0.0	0.0	0.0	0.0	0.0	
Capital Outlay	006044	22.8	22.8	22.8	0.0	0.0	
Total Toll Plaza & Admin.		29.1	29.1	29.1	0.0	3.8	
I-680/Marina Vista Interchange							
Capital Outlay Support	00605x	10.7	10.7	10.7	0.0	5.8	
Capital Right of Way	006059	7.4	7.4	7.4	0.0	0.0	
Capital Outlay	006054	43.2	43.2	43.2	0.0	0.0	
Total I-680/MV I/C		61.4	61.4	61.4	0.0	5.8	
I-680/I-780 Interchange							
Capital Outlay Support	00606x	18.7	17.3	17.3	0.0	10.7	
Capital Right of Way	006069	1.7	1.7	1.7	0.0	1.2	
Capital Outlay	006064	80.8	61.4	61.4	0.0	0.0	
Other Non-BATA Funding		0.0	20.9	20.9	0.0		
Total I-680/I-780 I/C		101.2	101.2	101.2	0.0	11.9	

¹ Unaudited

00070Mar C-1

Appendix C - Project Cost Summary Details, cont'd

	EA Number	Baseline Budget Jun-00	Current Budget	Current Forecast	Net Change	Expended To Date (7/98-03/01)	Note
Project 2003 - New Benicia-Martinez Bri	dge continued	·			<u> </u>	` ' '	
Other Budgeted Capital (Allocated and	Unallocated)						(a)
Capital Outlay Support		7.1	7.1	7.1	0.0	0.8	
Capital Right of Way		0.0	0.0	0.0	0.0	0.0	
Capital Outlay		28.1	29.7	29.7	0.0	0.0	
Total Other Budgeted Capital		35.2	36.8	36.8	0.0	0.8	
Total Capital Outlay Support		78.2	76.8	76.8	0.0	34.3	
Total Capital Right of Way		21.1	21.1	21.1	0.0	9.6	
Total Capital Outlay		428.2	401.8	401.8	0.0	4.0	
Non-BATA Funding		0.0	31.0	31.0	0.0	0.0	
Project Contingency (BATA)		58.4	55.2	55.2	0.0		
Total New Benicia-Martinez Bridge		586.0	586.0	586.0	0.0	47.9	
Project 3002 - Carquinez Bridge Replace	ment						
Replacement Bridge & North Approach							(b)
Capital Outlay Support	01301x	17.7	47.9	47.9	0.0	22.7	
Capital Right of Way	013019	3.0	3.0	3.0	0.0	2.8	
Capital Outlay	013014	213.7	244.2	244.2	0.0	88.3	
Total Replacement Br. & N. Approach		234.4	295.1	295.1	0.0	113.7	
South Approach & Interchange							(c)
Capital Outlay Support	01305x	22.7	32.2	32.2	0.0	11.5	,
Capital Right of Way	013059	5.0	5.0	5.0	0.0	3.9	
Capital Outlay	013054	116.0	73.9	73.9	0.0	1.2	
Total South Approach & I/C		143.7	111.1	111.1	0.0	16.7	
Maintenance Facility Phase I & II							(d)
Capital Outlay Support		0.7	4.8	4.8	0.0	2.5	
Capital Right of Way		1.6	1.6	1.6	0.0	1.4	
Capital Outlay		7.0	8.1	8.1	0.0	1.3	
Total Maint. Facility Ph I & II		9.3	14.6	14.6	0.0	5.2	
Demoliton - 1927 Bridge							
Capital Outlay Support	01309x	2.0	4.1	4.1	0.0	0.0	
Capital Right of Way	013099	0.0	0.0	0.0	0.0	0.0	
Capital Outlay	013094	16.0	16.0	16.0	0.0	0.0	
Total Demo - 1927 Bridge		18.0	20.1	20.1	0.0	0.0	

Notes:

- (a) Includes EA 00608*, 0060A*, 0060C*, 0060F*, 0060G*
- (b) Includes EA 00453*, 01301*, 01303*, 01304*, 0130F*(c) Includes EA 01302*, 01305*, 0130C*, 04700*
- (d) Includes EA 00607*, 01308*

Appendix C - Project Cost Summary Details, cont'd

	EA Number	Baseline Budget Jun-00	Current Budget	Current Forecast	Net Change	Expended To Date (7/98-03/01) Note
Other Budgeted Capital (Allocated and Unallocated)						(e)
Capital Outlay Support	,	0.6	7.7	7.7	0.0	0.9
Capital Right of Way		0.0	1.5	1.5	0.0	0.0
Capital Outlay		10.6	12.6	12.6	0.0	4.1
Total Other Budgeted Capital		11.2	21.8	21.8	0.0	5.0
Total Capital Outlay Support		43.7	96.8	96.8	0.0	37.7
Total Capital Right of Way		9.6	11.1	11.1	0.0	8.1
Total Capital Outlay		363.3	354.8	354.8	0.0	94.8
Project (BATA) Contingency		16.5	17.1	17.1	0.0	
Total Carquinez Bridge		433.2	479.8	479.8	0.0	140.6
Project 4003 - Richmond-San Rafael Brid	dge – West Tre	stle and Fend	er Rehabilita	tion		(f)
Capital Outlay Support	0438Ux	5.4	0.7	0.7	0.0	1.0
Capital Right of Way	0438U9	0.0	0.0	0.0	0.0	0.0
Capital Outlay	0438U4	33.9	0.0	0.0	0.0	0.0
Other Non-BATA Funding		0.0	34.6	34.6	0.0	
Total W. Trestle & Fender Rehab.		39.3	35.4	35.4	0.0	1.0
Project (BATA) Contingency		6.1	0.0	0.0	0.0	
Total R-SR Bridge – W. Trestle & Fender Rehabilitation		45.4	35.4	35.4	0.0	1.0
Project 4002 - Richmond-San Rafael Brid	dge - Deck Rep	olacement				
Capital Outlay Support	04152x	9.0	5.0	5.0	0.0	0.0
Capital Right of Way	041529	0.0	0.0	0.0	0.0	0.0
Capital Outlay	041524	33.0	33.0	33.0	0.0	0.0
Other Non-BATA Funding	911021	0.0	4.0	4.0	0.0	0.0
Total Deck Replacement		42.0	42.0	42.0	0.0	0.0
Project (BATA) Contingency		11.4	11.4	11.4	0.0	
Total R-SR Bridge - Deck Replace		53.4	53.4	53.4	0.0	0.0

Notes

(e) Includes EA 01306*, 01307*, 0130A*, 0130D*, 0130G*, 0130H*, 0130X*

(f) Includes EA 04382*, 04383*, 0438U*

00070Mar

Appendix C - Project Cost Summary Details, cont'd

	EA Number	Baseline Budget Jun-00	Current Budget	Current Forecast	Net Change	Expended To Date (7/98-03/01)	Note
Richmond Parkway (Non-Caltran	s)						
Capital Outlay Support	non-Caltrans	0.0	0.0	0.0	0.0	0.0	
Capital Right of Way	non-Caltrans	0.0	0.0	0.0	0.0	0.0	
Capital Outlay	non-Caltrans	5.9	5.9	5.9	0.0	2.2	(g)
Total Richmond Parkway		5.9	5.9	5.9	0.0	2.2	
Total Northern Bridge Group		1123.9	1160.4	1160.4	0.0	191.7	

Notes:

00070Mar

⁽g) Total reimbursements made to the City of Richmond for current allocation.

Appendix C - Project Cost Summary Details, cont'd

	EA Number	Baseline Budget Jun-00	Current Budget	Current Forecast	Net Change	Expende To Date (7/98 - 03/0	•
Southern Bridge Group							
Project 6004 - San Mateo-Hayward Brid	ge Widening						
Widen Trestle							
Capital Outlay Support	04501x	7.9	7.9	7.9	0.0	5.3	(h)
Capital Right of Way	045019	0.0	0.0	0.0	0.0	0.0	. ,
Capital Outlay	045014	124.8	124.7	124.7	0.0	42.1	
Total Widen Trestle		132.7	132.6	132.6	0.0	47.4	
Widen Roadway							
Capital Outlay Support	04503x	4.3	4.3	4.3	0.0	5.8	
Capital Right of Way	045039	1.0	1.0	1.0	0.0	0.0	
Capital Outlay	045034	29.2	26.0	26.0	0.0	18.1	
Total Widen Roadway		34.5	31.3	31.3	0.0	23.9	
Construct Mini Toll Plaza							
Capital Outlay Support	04502x	1.7	1.7	1.7	0.0	0.9	
Capital Right of Way	045029	0.0	0.0	0.0	0.0	0.0	
Capital Outlay	045024	4.4	3.3	3.3	0.0	0.0	
Total Mini Toll Plaza		6.1	5.0	5.0	0.0	0.9	
Other Budgeted Capital							(i)
Capital Outlay Support		1.6	1.6	1.7	0.1	1.3	
Capital Right of Way		0.5	0.5	0.5	0.0	0.2	
Capital Outlay		8.9	12.8	12.8	0.0	0.0	(j)
Total Other Budgeted Capital		11.0	14.9	15.0	0.1	1.4	
Total Capital Outlay Support		15.5	15.5	15.6	0.1	13.3	
Total Capital Right of Way		1.5	1.5	1.5	0.0	0.2	
Total Capital Outlay		167.3	166.9	166.9	0.0	60.2	
Project (BATA) Contingency		19.3	19.8	19.7	-0.1		
Total San Mateo-Hayward Bridge Widening		203.6	203.6	203.6	0.0	73.7	
San Mateo-Hayward Bridge - West App	proach Replacen	nent Planting					
Capital Outlay Support	04860x	0.1	0.1	0.1	0.0	0.0	
Capital Right of Way	048609	0.0	0.0	0.0	0.0	0.0	
Capital Outlay	048604	0.2	0.2	0.2	0.0	0.0	
Project (BATA) Contingency		0.1	0.1	0.1	0.0		
Total SM-H Bridge W. Approach Replacement Planting		0.4	0.4	0.4	0.0	0.0	

Notes:

- (h) Includes EA 00305*, 04501*
- (i) Includes EA 04504*, 04505*, 04506*, 04507*, 04508*, 04509*
- (j) Current capital outlay budget includes an additional \$4.4 million in unallocated capital outlay due to a bid underrun.

00070Mar C-5

Appendix C - Project Cost Summary Details, cont'd

	EA Number	Baseline Budget	Current	Current	Net	Expended To Date	Nata
I-880/SR-92 Interchange Improvement	Number	Jun-00	Budget	Forecast	Change	(7/98-03/01)	Note
1 000 or 32 interenunge improvement							
Capital Outlay Support	23317x	20.8	20.8	20.8	0.0	3.2	
Capital Right of Way	233179	8.0	8.0	8.0	0.0	0.0	
Capital Outlay	233174	70.3	70.3	70.3	0.0	0.0	
Non-BATA Funding		0.0	10.0	10.0	0.0		
Total I-860/SR-92 I/C		99.1	109.1	109.1	0.0	3.2	
Project (BATA) Contingency		25.1	25.1	25.1	0.0		
Total I-860/SR-92 I/C Improve.		124.2	134.2	134.2	0.0	3.2	
Dumbarton Bridge West Approach Pro	jects						
US101/University Avenue Interchange	Reconstruction	n (non-Caltra	ns)				
Capital Outlay Support		0.0	0.0	0.0	0.0	0.0	
Capital Right of Way		0.0	0.0	0.0	0.0	0.0	
Capital Outlay		3.8	3.8	3.8	0.0	3.7	(k)
Total US-101/University Ave.		3.8	3.8	3.8	0.0	3.7	
Bayfront Expressway (SR 84) Widening							
Capital Outlay Support	00487x	4.4	4.4	4.4	0.0		
Capital Right of Way	004879	1.3	1.3	1.3	0.0	0.0	
Capital Outlay	004874	24.8	24.8	24.8	0.0	0.0	
Project (BATA) Contingency		3.3	3.3	3.3	0.0		
Total Bayfront Expressway (SR84)		33.8	33.8	33.8	0.0	3.1	
Total Dumbarton Bridge W. Approach		37.6	37.6	37.6	0.0	6.8	
Total Southern Bridge Group		365.7	375.6	375.7	0.0	83.7	

Note:

(k) Total reimbursements made to the City of East Palo Alto for current allocations

General Notes:

- 1. Capital outlay support includes both Caltrans and Architectural/Engineering (A/E) consultant support.
- Capital right of way includes acquisition, loss of goodwill, demolition, utilities relocations, relocation assistance, title costs, and sale of excess lands.
- 3. Capital outlay includes construction bid items, supplemental construction work, state furnished materials, construction contingencies, and external third party agreements.

00070Mar C-6