

## TOLL BRIDGE PROGRAM OVERSIGHT COMMITTEE

CALTRANS — BAY AREA TOLL AUTHORITY — CALIFORNIA TRANSPORTATION COMMISSION

## **MEETING MINUTES**

February 4, 2009, 1:00 PM – 4:00 PM Conference Room 1906, Mission Bay Office, 325 Burma Road, Oakland

Attendees: TBPOC Members: Will Kempton Steve Heminger, and John Barna

<u>PMT Members</u>: Tony Anziano, Andrew Fremier, and Stephen Maller <u>Participants</u>: Ali Banani, Mike Forner, Beatriz Lacson, Peter Lee, Brian

Maroney, Mika Miyasato, Bart Ney, Dina Noel, Gary Pursell, Bijan Sartipi, Jon

Tapping, Ken Terpstra, and Jason Weinstein

ABF JV (Part-Time): Karsten Baltzer, Stephen Buschmayer, Patrick Flaherty, Michael Flowers, Lanny Frisco, Donald Jones, Bob Luffy, Brian Petersen, Kevin

Smith, and Peter Vander Waart

TYL/M&N JV (Part-Time): Dennis Jang, Marwan Nader

Convened: 1:02 PM

<ul> <li>Will Kempton, the Chair, gave an update on the State budget.</li> <li>The President's economic stimulus package is set for signing on February 16, President's Day. Its impact to the State is undetermined.</li> <li>Thirty-five members of the State Assembly wrote a letter yesterday to Senator Dianne Feinstein and House Speaker Nancy Pelosi requesting a \$4.5 billion loan, in addition to the federal stimulus, in order to deal with the large-scale State projects and gain additional flexibility.</li> <li>Implementation of the Governor's plan to furlough State employees begins this Friday.</li> <li>➤ This will be effective for the next</li> </ul>		Items	Action
update on the State budget.  The President's economic stimulus package is set for signing on February 16, President's Day. Its impact to the State is undetermined.  Thirty-five members of the State Assembly wrote a letter yesterday to Senator Dianne Feinstein and House Speaker Nancy Pelosi requesting a \$4.5 billion loan, in addition to the federal stimulus, in order to deal with the large-scale State projects and gain additional flexibility.  Implementation of the Governor's plan to furlough State employees begins this Friday.  This will be effective for the next	1.		
9.23% reduction in pay.  The Sacramento Superior Court ruled in favor of the Governor's action.		<ul> <li>Will Kempton, the Chair, gave an update on the State budget.</li> <li>The President's economic stimulus package is set for signing on February 16, President's Day. Its impact to the State is undetermined.</li> <li>Thirty-five members of the State Assembly wrote a letter yesterday to Senator Dianne Feinstein and House Speaker Nancy Pelosi requesting a \$4.5 billion loan, in addition to the federal stimulus, in order to deal with the large-scale State projects and gain additional flexibility.</li> <li>Implementation of the Governor's plan to furlough State employees begins this Friday.</li> <li>This will be effective for the next 17 months and will result in a 9.23% reduction in pay.</li> <li>The Sacramento Superior Court ruled in favor of the Governor's</li> </ul>	

T	A - **
Items	Action
<ul> <li>2. CONSENT CALENDAR <ul> <li>a. January 20, 2009 TBPOC Meeting Minutes</li> <li>Andy Fremier presented, for TBPOC approval, the January 20, 2009 TBPOC Meeting Minutes.</li> <li>b. 2009 TBPOC Meeting Calendar</li> <li>Not discussed.</li> </ul> </li> </ul>	• The TBPOC <b>APPROVED</b> the January 20, 2009 TBPOC Meeting Minutes.
<ul> <li>c. Contract Change Orders</li> <li>Yerba Buena Island Detour (YBID) Contract Change Order (CCO) was presented for TBPOC approval: <ol> <li>CCO 144-S1: \$2,900,000, to cover all costs involved in furnishing, fabricating, machining, prime painting and delivery of the expansion joints to be used on the YBID East Tie- In segment.</li> </ol> </li> </ul>	• The TBPOC <b>APPROVED</b> the YBID CCO 144, S1 (\$2,900,000), as presented.
<ul> <li>a. Draft January 2009 Monthly Progress Report</li> <li>Andy Fremier reported that the PMT approval of the January 2009 Monthly Progress Report, through delegated TBPOC authority, and its distribution is pending final processing of the Fourth Quarter Report, December 31, 2008.</li> </ul>	
<ul> <li>b. Draft Fourth Quarter Report, December 31, 2008</li> <li>Andy Fremier informed the TBPOC that the draft Fourth Quarter Report, December 31, 2008 is being finalized, and requested that the TBPOC grant the PMT authority to approve the report.</li> <li>The Chair remarked on the</li> </ul>	The TBPOC granted the PMT authority to <b>APPROVE</b> the Draft Fourth Quarter Report, December 31, 2008.
importance of explaining the Risk Management concept to legislators in a project of this magnitude, and	Present "forecast adjustment"     as an action item for the     TBPOC March meeting, as

Items	Action
reporting problems as soon as they are established.  o Distribution of the monthly and quarterly reports is scheduled for February 11, 2009.	<ul> <li>discussed.</li> <li>Add a footnote to the graphic on page 24 on how to read the forecast chart.</li> </ul>
4. PROGRAM ISSUES	
<ul> <li>a. TBSRP Capital Outlay Support (COS) Update</li> <li>Ali Banani and Peter Lee presented the status of the COS budget, covering FY 08-09 expenditure analysis, FY 08-09 expenditure forecast, forecast analysis, and cost reduction options. A revised handout on the presentation was distributed. Discussion/comments included: <ul> <li>It was noted that challenges on the East Tie-In work represent a big portion of the increase in forecast.</li> <li>While it would appear that the reserve is low, the necessary work depleting it bode well for savings in the future and a downward trend.</li> <li>▶ Resources for certain activities need to be augmented to get done lest they not meet schedule, e.g., east end shop drawings.</li> <li>The best way to reduce COS is to mitigate schedule delay.</li> </ul> </li> </ul>	<ul> <li>When preparing the FY 09/10 budget, the following were suggested as guidelines: <ol> <li>Prioritize activities;</li> <li>On the overall project, what have we not started yet, and what can we do differently.</li> </ol> </li> </ul>
b. 2009 Legislative Update Draft	
Report Update  • Bart Ney presented the 2000	
<ul> <li>Bart Ney presented the 2009         Legislative Update Draft Report, for information, and indicated that the Communications Partnership Team (CPT) suggested its continued use as a legislative update tool, in lieu of the suggested 4<sup>th</sup> Quarter report.</li> <li>Since the Legislative Update report is almost completed and</li> </ul>	<ul> <li>Two to one, the TBPOC voted to stay the course with the 2009 Legislative Update report, with a change in title to "Annual Report".</li> <li>Improve the contents of the quarterly reports for the ease of public understanding,</li> </ul>

Items	Action
ready to go, it was suggested that	starting with the first quarter
it be used this year.	report in 2009.
	,
c. Partnership with Google	
Bart Ney announced that the new	
East Span is the first construction	
project ever featured on Google	
Earth, the program that allows users	
to view satellite images maps,	
terrain, and 3D images around the	
world, and showed a Channel 7	
News segment on it.	
This tool will be used to further	
educate the public about the	
bridge, and also inform the	
public about upcoming	
milestones, e.g., West Approach	
completion, upcoming bridge	
closure.	
o The program went live in	
December 2008. It has the	
capacity to reach 400 million	
potential users who can watch	
the new East Span actually get	
built.	
➤ It is linked to the Bay Bridge	
info website.	
<ul> <li>Bart Ney also reported that there is</li> </ul>	
an informal understanding with The	
Chronicle to follow the bridge	
construction with a bi-weekly update	
narrative on status.	
On a related matter, Steve Heminger	
expressed satisfaction over the	
webcam work on the bridge, and	
complimented Peter Lee for his	
efforts to accomplish this.	
5. SAN FRANCISCO-OAKLAND BAY	
BRIDGE UPDATES	
a. Yerba Buena Island Detour (YBID)	
Update	
• Tony Anziano reported that CC	
Myers (CCM) needed more time	
to make a decision on the bridge	
closure for the East Tie-In (ETI)	
4 of 7	

Itoms	Action
Items Roll-Out/Roll-In (RO/RI) and	Action
will present to the TBPOC at the	
March 5 meeting.	
o When major risk items (e.g.,	
issues on fabrication, shop drawings) are mitigated	
within the next month, there	
will be a clearer	
understanding of the	
feasibility of a Labor Day weekend bridge closure.	
• In light of CCM's decision delay,	The Chair to talk to Dan
which was initially due in	Himick of CCM and follow-up
November 2008, it was	on the CCM March 5 TBPOC
suggested that the TBPOC	meeting commitment.
confirm a CCM commitment for the March 5 meeting date.	
• The team still believes the project	
is on track for the Labor Day	
weekend bridge closure. Should	
that not transpire, the back-up	
plan is to schedule the RO/RI in mid- to late October 2009.	
ma to late october 2009.	
b. Self-Anchored Suspension (SAS)	
Superstructure  1) TBPOC/ABF Mitigation and	
Acceleration Update	
Mike Forner briefed the TBPOC	
on the progress of resolving	
fabrication potential claims.	
<ul> <li>How to change the contractual arrangement to</li> </ul>	
better assign accountability	
was discussed.	
A separate, follow-up  TRROC / A PE management	
TBPOC/ABF management meeting is scheduled.	
mooning is confedence.	
2) Contract Change Orders (CCO's)	
• Dina Noel presented the	
following SAS CCO's for TBPOC approval:	
a) CCO 77, S1: \$8,100,00 to	• The TBPOC <b>APPROVED</b> the
cover green-tagging (through	SAS CCO 77, S1 (\$8,100,000),
fabrication completion) and	as presented.

Items	Action
implementation of an	
electronic database (part of	
improvements to the Quality	
Assurance process).	
b) CCO 91, S1: \$2,500,000 to	• The TBPOC <b>APPROVED</b> the
pay for additional non-	SAS CCO 91, S1 (\$2,500,000),
destructive testing (NDT)	as presented.
work. This amount covers the	
estimated total cost of the	
required NDT, including the	
original \$900,000 approved	
under CCO 91.	
3) Cable Fabrication/Installation	
Discussion	
Karsten Baltzer and Kevin Smith	
of ABF gave a presentation on	
Cable Works, covering:	
o Permanent Material	
Fabrication (pre-fabricated	
parallel wire strand [PWS]	
fabrication [main cable],	
cable band fabrication,	
suspender fabrication,	
wrapping wire fabrication);	
and	
o Construction (catwalk,	
tramway and tie-back, PWS	
installation [main cable],	
cable band installation, suspender installation, load	
transfer and wrapping), as	
well as a list of experienced	
cable team members.	
8 OTHER BUSINESS	
• N/A	
·	

Adjourned: 4:12 PM

## **MEETING MINUTES**

February 4, 2009, 1:00 PM – 4:00 PM Conference Room 1906, Mission Bay Office, 325 Burma Road, Oakland

## **APPROVED BY:**

WILL KEMPTON, Director

California Department of Transportation

JOHN F. BARNA, Jr., Executive Director

California Transportation Commission

Date

STEVE HEMINGER, Executive Director

Bay Area Toll Authority

Date

		***************************************
		e de la circa d
		10 Part 11 11 11 11 11 11 11 11 11 11 11 11 11
		The state of the s
		Property Common Park
		A Company of the Samuel States
		-
		THE RESIDENCE OF THE PERSON.