

TOLL BRIDGE PROGRAM OVERSIGHT COMMITTEE

CALTRANS BAY AREA TOLL AUTHORITY CALIFORNIA TRANSPORTATION COMMISSION

CONFERENCE CALL MINUTES

January 19, 2010, 3:00 PM - 4:00 PM

Attendees: TBPOC Members: Steve Heminger, Randy Iwasaki, and Bimla Rhinehart

PMT Members: Tony Anziano, Andrew Fremier, and Stephen Maller

Participants: Michele DiFrancia, Beatriz Lacson, Bart Ney, Randy Rentschler,

Jon Tapping, Ken Terpstra and Jason Weinstein

Convened: 3:02PM

Items	Action
1. PROGRESS REPORTS	
a. Third Quarter 2009 Risk	
Management Update	
 J. Tapping referred to the 3rd 	
Quarter 2009 Risk Management	
Briefing that he presented to the	
PMT on January 11.	
o S. Heminger, the Chair,	T. Anziano to report on the
expressed concern about the	reason for the lag time at the
timely availability of up-to-date	TBPOC meeting on February 11.
information. He noted the lag	
time in delivering the final Risk	Add a Risk Management
Management Report (RMR),	Update to the TBPOC February
and he also noted the disconnect	11 meeting agenda.
between the amounts of the	
contingency draw and	Although presented as an
contingency available in the	information item, the TBPOC
RMR and quarterly progress	made a motion and
report.	APPROVED changing the
<u>-</u>	Risk Management reporting
	process, as discussed, to be in
	sync with the quarterly progress
	report, beginning with the 4 th
	Quarter 2009.
b. Quarterly Budget Forecast	
 See discussion above. 	Schedule a TBPOC conference
	call to approve the updated,
	synchronized RMR and
	quarterly progress report data.
	1 F F G

	 The question was raised as to whether or not to include Dumbarton and Antioch Bridge Seismic Retrofit project data in the 4th Quarter 2009 report. Since the two projects were legally added to the Program effective January 1, 2010, the TBPOC decided to incorporate the Dumbarton and Antioch Bridge projects data starting with the 1st Quarter 2010 report. 	Action
2.	CCO 108 SUPPLEMENTAL CHANGES TO TOWER INCENTIVES • T. Anziano presented, for TBPOC approval, a draft CCO 108, S2 which provides an incentive payment for Shipment 3 (Tower Lift 1). ○ The Department (J. Tapping) has initiated discussions with ABF on the language of the CCO, including a request for a disincentive. ➢ ABF agreed with the CCO but was opposed to the inclusion of a disincentive clause. ○ The TBPOC agreed to move forward with CCO 108, S2 with additional language that payment will be made on condition that the work specified is performed.	• The TBPOC APPROVED CCO 108, S2, including a \$10.25M incentive and a \$2M lump sum payment for cost of construction acceleration, with additional language making payment of \$2M contingent upon the fulfillment of items 1 and 2 under "Adjustment of Compensation at Agreed Lump Sum."
3.	• B. Ney summarized, for TBPOC information, the communications plan for the arrival of the first permanent steel sections of the Self-Anchored Suspension (SAS) Span from China.	

Items	Action
 The plan includes talking points, outreach scope and communication prior to the ship's arrival, media activity when the ship arrives, and continuing outreach activity through the erection of the first deck section. The plan is scaled back and being coordinated with ABF. 	
 TBPOC INVITE LETTER TO MR. KANG T. Anziano presented, for TBPOC approval, a draft letter inviting Mr. Kang (new ZPMC President and CEO) to visit the Bay Bridge East Span construction site. 	• The TBPOC APPROVED the invitation letter to Mr. Kang, with revisions and ABF review, as discussed.

Adjourned: 4:02 PM

CONFERENCE CALL MINUTES

January 19, 2010, 3:00 PM – 4:00 PM

STEVE HEMINGER, Executive Director

Bay Area Toll Authority

APPROVED BY:

RANDELL H. IWASAKI, Director

California Department of Transportation

BIMLA G. RHINEHART, Executive Director

California Transportation Commission

2 (1/1)

Date

Date