

TOLL BRIDGE PROGRA OVERSIGHT COMMITTEE

BAY AREA TOLL AUTHORITY CALIFORNIA TRANSPORTATION COMMISSION

CONFERENCE CALL MINUTES

March 21, 2012, 4:30 PM - 5:00 PM

Attendees: TBPOC Members: Steve Heminger (Chair), Malcolm Dougherty, and

Bimla Rhinehart

PMT Members: Tony Anziano, Andrew Fremier, and Stephen Maller Participants: Michele DiFrancia, Beatriz Lacson, Peter Lee, Brian Maroney, Effie Milionis, Dina Noel, Bijan Sartipi, Jon Tapping, and Ken Terpstra

Convened: 4:05 PM

Convened:	4:35 PM	
	Items	Action
	PROGRAM ISSUES Peer Review Panel Report In response to the Chair's request to provide a summary of information not included in the background report and confirm that the Panel is doing a cover letter, T. Anziano offered the following summary: 1. The Panel is working on a letter that responds to the TBPOC's questions and presents the Panel's independent review (letter report). An advanced copy will be provided the Committee for review and comments.	Action
0	 B. Ney and J. Goodwin have drafted a press release; a copy had just been handed to the Chair, M. Dougherty has a copy, one is in transit to B. Rhinehart. The above items, along with the background report, are scheduled for release this Friday at the earliest. 	
b •	. Bridge Opening – MOU Status A. Fremier reported that input is still forthcoming from the Department regarding certain clauses that they have	

	Items	Action
	an issue with in the MOU. It is hoped that the MOU could be decided sooner than the TBPOC April 5 meeting, in order to line up with the bid opening schedule of the public information services contract. M. Dougherty offered to assist in expediting the process.	Action
2.	SAN FRANCISCO-OAKLAND BAY	
	 a. Oakland Touchdown (OTD) No. 2 1) Bid Update T. Anziano reported that five bids for the OTD2 contract were opened today at 2:00 PM. The apparent low bidder is Flatiron, with MCM coming in a close second. A difference of \$29K in the A+B separate the two bids. Flatiron bid 140 days vs. MCM's 100 days. A protest is anticipated. M. Dougherty noted that the recommendation to the OE is to award the contract within two days of bid opening. 	The Department to e-mail the TBPOC on the evolving status of the OTD2 bid, so as to maintain transparency and keep the members alert to the situation.
	 Addendum T. Anziano indicated that in the interest of time and to ensure that the bids received are based on correct figures, an addendum on the B value of the OTD2 A+B contract went out prior to bid opening in response to a bidder's inquiry. 	The TBPOC APPROVED the OTD2 addendum, as discussed.
3.	 OTHER BUSINESS a. TBPOC April 5 Meeting/Antioch Bridge Seismic Safety Completion Event T. Anziano reported that seismic safety will be achieved on April 16; hence the celebration cannot be aligned with the TBPOC meeting on April 5, as originally 	
	planned.The TBPOC agreed to make a single trip to the site for a Committee meeting and	The TBPOC directed staff to reschedule the April 5 meeting to

(continued)

Items	Action
seismic safety celebration on April 16 or another date to be determined by the Department. • The Chair noted that this will free up	coincide with the seismic safety celebration, on a date to be determined by the Department.
April 5 for a conference call for regular TBPOC business.	Staff to schedule a TBPOC conference call on April 5.

Adjourned: 5:10 PM

CONFERENCE CALL MINUTES

March 21, 2012, 4:30 PM - 5:00 PM

APPROVED BY:

STEVE HEMINGER Executive Director Bay Area Toll Authority

BIMLA G. RHINEHART, Executive Director

California Transportation Commission

Malcolm Dougherty, Acting Director California Department of Transportation 4/17/12