

TOLL BRIDGE PROGRAM OVERSIGHT COMMITTEE

CALTRANS BAY AREA TOLL AUTHORITY CALIFORNIA TRANSPORTATION COMMISSION

CONFERENCE CALL MINUTES

May 28 2012, 4:00pm - 4:30pm

Attendees: TBPOC Members: Steve Heminger (Chair), Bimla Rhinehart and

Malcolm Dougherty

<u>PMT Members</u>: Tony Anziano, Andrew Fremier, and Stephen Maller <u>Participants</u>: Michele DiFrancia, Mike Forner, Beatriz Lacson, Rick Land,

Jon Tapping, and Jason Weinstein

Convened: 4:02 PM

	Items	Action
1.	CHAIR'S REPORT	
	• N/A	
2.	 SANFRANCISCO-OAKLAND BAY BRIDGE UPDATES a. Yerba Buena Island Transition Structures (YBITS) No. 2 Addendum No. 3 T. Anziano presented Addendum No. 3 for TBPOC approval. The addendum, as described in the memo and table provided, lists technical changes, as differentiated from Addendum No. 2 which dealt with bidder dates. In response to the Chair's queries, it was noted that "Light Pipe Revisions" pave the way for a possible installation should that be decided in the future; and U. S. Coast Guard requirements are also addressed in the addendum. 	The TBPOC APPROVED YBITS2 Addendum No. 3, as presented.
3.	 DUMBARTON BRIDGE SEISMIC RETROFIT PROJECT a. Memorial Day Weekend Full Closure Update M. Forner reported that the Dumbarton Bridge closure work is going smoothly. The Shimmick crew is doing an outstanding job. 	

	Itama	A attack
0	Concrete pour in six locations are scheduled between 6:00pm and 8:00pm today. This is expected to go well, as there is minimal risk involved. The bridge is scheduled to reopen at 5:00am, Tuesday, May 29. After pouring, stripping and cleaning (in two-hour increments) are completed, a 2:00am reopening is possible. This time will be more definitive by 8:30pm when concrete pour result(s) will be available. M. Forner thanked Nader Eshghipour and his maintenance team for their help during the bridge closure.	Action
	THER BUSINESS Sacramento Bee Bay Bridge Article The Chair requested Department update regarding another Sacramento Bee article on Bay Bridge foundation inspections published over the weekend.	
0	M. Dougherty reported that a meeting with the agency secretary and staff is scheduled at 9:00am tomorrow to discuss the points and counterpoints to this article, in preparation for a potential press conference on Tuesday (May 29) or Wednesday (May 30). Discussion items included news article background, crosshole sonic testing on Pile 3 and Pile 8, testing requirements/procedure, contractor role; references to Benicia and West Approach, status of Peer Review Panel work, panel review completion forecast, panel partiality issue, panel composition/term limits, possible new candidates. The Chair suggested continuing this discussion at the TBPOC June 6 meeting. M. Dougherty indicated that he will provide the committee a premeeting update.	 Staff to include an update on the Peer Review Panel work (on Benicia, Richmond and West Approach projects) at the TBPOC June 6 meeting. Staff to provide names of potential candidates for the Peer Review Panel at the TBPOC June 6 meeting.

(Continued)

Items	Action
• The next TBPOC meeting is on June 6, 2012, 12:00pm – 1:30pm, in Sacramento.	

Adjourned: 4:30 PM

TBPOC CONFERENCE CALL MINUTES

May 28, 2012, 4:00pm - 4:30pm

APPROVED BY:

STEVE HEMINGER, TBPOC Chair

Executive Director, Bay Area Toll Authority

BIMLA G. RHINEHART, TBPOC Vice-Chair

Executive Director, California Transportation Commission

MALCOLM DOUGHERTY

Director, California Department of Transportation

Date