

## *Final Agenda*

### **TBPOC CONFERENCE CALL September 1, 2013, 4:00pm – 5:00pm**

<b>Topic</b>	<b>Presenter</b>	<b>Time</b>	<b>Desired Outcome</b>
<b>1. CHAIR'S REPORT</b>	S. Heminger, BATA		Information
<b>2. SAN FRANCISCO-OAKLAND BAY BRIDGE UPDATES</b> a. SSO Update 1) Bridge Closure 2) LDW Construction Schedule* 3) PIO Update 4) Opening Ceremony  5) Bike/Ped Path Opening	T. Anziano, CT D. Vilcheck, CT A. Gordon, BATA R. Rentschler, BATA A. Fremier, BATA	5 min 5 min 10 min 30 min  5 min	Information Information Information Information  Information
<b>3. OTHER BUSINESS</b>			
<b>Upcoming TBPOC Conference Calls:</b> <b>Mon, September 2, 2013, 4:00pm – 5:00pm</b> <b>Thurs, September 5, 2013: 1:00pm – 4:00pm</b>			

\* Attachments

\*\* Attachments in back of binder

\*\*\* Attachments to be sent under separate cover


***Weather Forecast***  
***Labor Day Weekend***

	Wed, 8/28/2013	Thu, 8/29/2013	Fri, 8/30/2013	Sat, 8/31/2013	Sun, 9/01/2013	Mon, 9/02/2013
<b>Oakland</b>						
High	79°F	80°F	84°F	78°F	79°F	79°F
Low	63°F	61°F	60°F	60°F	62°F	60°F
Humidity - Day	70%	70%	64%	68%	65%	73%
Humidity - Night	87%	86%	82%	82%	86%	88%
Day	Sunny	Mostly Cloudy	Partly Cloudy	Sunny	Partly Cloudy	AM Clouds, PM Sun
Night	Mostly Cloudy	Mostly Clear	Mostly Clear	Partly cloudy	Mostly Cloudy	Partly Cloudy
<b>Treasure Island</b>						
High	69°F	69°F	73°F	67°F	69°F	68°F
Low	59°F	60°F	60°F	59°F	61°F	60°F
Humidity - Day	85%	85%	78%	83%	79%	88%
Humidity - Night	97%	94%	90%	91%	95%	97%

Source: *weather.com*, 01Sep13

SFOBB Bridge Closure August 28, 2013  
Wednesday - 8PM to Tuesday - 5AM  
Summary Schedule

23-August-2013 DraftR1



Draft



GRIND, PAVE, STRIPE

**WEEKEND WORK**

**DRAFT**

TOLL PLAZA

PERMANENT BARRIER  
BEFORE WEEKEND

FWI - WB GRIND &  
REPLACEMENT TO  
METERING LIGHTS BY CCO  
FUNDED BY TOLL BRIDGE  
REHAB ON OTD2 CONTRACT

- COLD PLANE
- PLACE 30mm HMA (OG) SURFACE
- PAVEMENT DELINEATION

K-RAILS  
INSTALLED DURING THE WEEKEND

K-RAILS  
INSTALLED PRIOR  
TO THE WEEKEND

(MCM)  
★ REMOVE PORTION  
OF STRUCTURE

OLD BRIDGE  
DEMOLITION (LEAD)

PERMANENT BARRIER  
BEFORE WEEKEND

BIKE PATH  
SEGMENT 3

MAINTENANCE ROAD

BURMA RD.

BURMA RD.

EB

TEMP. BIKE PATH

YBJ-2 ACCESS

TEMP. BIKE PATH RAMP

EB COMPLETED (STAGE 1)

MAINT. RD. COMPLETED (S1-P2)

WB

EB

- ★ CONSTRUCT REMAINING PORTION OF  
EB-80 ROADWAY AND DRAINAGE  
SYSTEM
- ★ COLD PLANE EB-80 E LINE
- ★ PLACE 30 mm HMA (OG) SURFACE
- ★ PLACE TEMP RAILING (TYPE K) W/  
SCREEN
- ★ PLACE TEMP/PERMANENT PAVEMENT  
DELINEATION

- ★ ERECT TEMP. BIKE PATH RAMP (MCM)
- ★ PLACE K-RAILS AT GRADE (FWI)
- ★ INSTALL DELINEATION

★ TEMP. BIKE PATH CROSSOVER  
PRIOR TO WEEKEND (MCM)



**K-RAIL (INSTALL MONDAY NIGHT)**



**EASTBOUND ROUTE 80  
(LOWER DECK)**

